

工 事 工 程 表 (予定)

工 種	平成18年度				平成19年度												平成20年度														
	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3			
準備工 (施工計画・起工測量等)	■																														
土工事 (防災調整ダム、貯留ダム、しゃ水工等)			■												■	■															
防災調整池 (L=57.0m H=12.0m)			■																												
貯留構造物 (L=126.0m H=14.7m)				■																											
地下水・雨水集排水設備工 (有孔管等 600～200mm L=3,357m U型水路等 L=4,215m)				■													■														
しゃ水工 (2重シート、検知システム、ベントナイト層)															■						■										
浸出水等集排水工 (有孔管等 600～200mm L=1,655m)				■		■		■						■														■			
場内外整備工 (管理・進入・搬入道路、給水設備、残土処理場2箇所)			■											■						■				■						■	
門・囲障工事 (フェンス・門扉・防音壁・飛散防止)		■		■																								■			
水処理施設工 (調整槽)					■																										
水処理施設工 (機械設備)															■																
水処理施設工 (建築工事)															■																